

December 26, 2019



Mr. Gabe Gribble, District Manager
Waste Management - Turkey Run Landfill
7144 Lone Oak Road
Hogansville, Georgia 30230

RE: Routine Inspection
Turkey Run MSWL
Permit No. 099-019D(MSWL)
Meriwether County

Dear Mr. Gribble:

This will serve to confirm the routine inspection conducted of the referenced facility on Friday, December 20, 2019. The inspection was conducted to determine compliance with the Act, Rules, and Regulations for Solid Waste Management, the above Permit and the approved design and operation (D&O) plan. The facility received an acceptable rating of 90 performance points, but the following operational discrepancies were documented and require immediate attention:

- Windblown litter in the area of cell 5A must be policed and placed back into the working face.
- Bare areas were noted on the MSW landfill. Disturbed areas that will not be redisturbed in 90 days or areas that have been seeded and vegetation was not established must be vegetated/re-vegetated.

The Division requests that the above-referenced discrepancies be corrected immediately. Should you have questions pertaining to this or any other matter, please feel free to contact Program Manager Scott Henson or me at (478) 751-6612.

Sincerely,


Denise Foster
Environmental Specialist
West Central District

Enclosure: Inspection Report

cc: Ms. Cassandra Battle, LPB – letter, inspection report & data tracking sheet



Municipal Solid Waste Evaluation Report

Facility Name: Waste Management - Turkey Run Landfill

Compliance Status and Schedule

Current Status: In Compliance Out of Compliance Schedule Priority _____
 Performance Points = 90 (See Below)

Compliance Schedule Status	In	Out	N/A	Date Due
Approved Closure/Post-closure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Approved Groundwater System	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Groundwater Assessment Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Approved Methane System	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Financial Responsibility	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	October 15-yearly
Other	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	_____

Violations in Categories I & II will result in automatic "out of compliance" status.

I. Permit and D & O Plan Compliance

Items of Major Environmental Impact	Construction Violations (Explain)	Operational and Maintenance Violations (Explain)
A. Groundwater		
B. Surface Water Protection 1. Sediment Control 2. Leachate Control 3. Disposal in Water		
C. Air Protection 1. Open Burning 2. Methane Elevated Levels Remediation Plan		
D. Land Protection 1. Buffers 2. Sequence of Fill 3. Survey Control		

II. Major Act and Rules Requirements Compliance

	Compliance Status
	Out
1. Certified Operator	<input type="checkbox"/>
Name: <u>Gabe Gribble 1530</u>	<input type="checkbox"/>
2. Maintaining Operating Record	<input type="checkbox"/>
3. Weighing Procedures	<input type="checkbox"/>
4. Prohibited Acts	<input type="checkbox"/>
5. Prohibited Waste Disposal	<input type="checkbox"/>
6. Construction Certification	<input type="checkbox"/>

Violations in Category III resulting in less than "80" rating is "out of compliance."

III. Performance Requirements Compliance

	Compliance Status	
	Out	Points
1. <u>Environmental Protection:</u>		
A. <u>Water</u>		
1. Water monitoring data current, accompanied by certification statement; water monitoring points identified, accessible and in good condition	<input type="checkbox"/>	<u>5</u> 0,5
2. Leachate control maintained; runoff directed to permanent sediment control impoundment; sediment control structures maintained (ponds cleaned, silt fences maintained, etc.)	<input type="checkbox"/>	<u>5</u> 0,5
B. <u>Air</u>		
1. Dust control on access roads;	<input type="checkbox"/>	<u>5</u> 0,5
2. Methane gas monitoring data current; methane gas structures maintained	<input type="checkbox"/>	<u>5</u> 0,5
C. <u>Land</u>		
1. Facility buffers delineated and maintained; facility survey control established and maintained	<input type="checkbox"/>	<u>5</u> 0,5
2. Disturbed areas, including stockpiles, protected, stabilized, and maintained (exposed for more than three months).	<input checked="" type="checkbox"/>	<u>0</u> 0,5
2. <u>Unloading:</u>		
A. Restricted to working face or immediate vicinity	<input type="checkbox"/>	<u>5</u> 0,5
B. Information and direction signs	<input type="checkbox"/>	<u>5</u> 0,5
3. <u>Spreading and Compaction:</u>		
A. Waste spread in uniform layers, generally two feet thick	<input type="checkbox"/>	<u>5</u> 0,5
B. Waste compacted to smallest practical volume	<input type="checkbox"/>	<u>5</u> 0,5
C. Size of working face minimized	<input type="checkbox"/>	
4. <u>Daily Cover:</u>		
A. Compacted, clean earth, 6" thickness (minimum); or alternate cover applied in approved manner	<input type="checkbox"/>	<u>5</u> 0,5
B. Placed over waste within 24 hours	<input checked="" type="checkbox"/>	<u>5</u> 0,5
C. Adequate vector control	<input type="checkbox"/>	<u>5</u> 0,5

		Compliance Status	
		Out	Points
5. <u>Intermediate Cover:</u>			
A.	Compacted, clean earth, 1' thickness (minimum)	<input type="checkbox"/>	<u>5</u> 0,5
B.	Placed over each portion of any intermediate lift/area following completion of that portion	<input type="checkbox"/>	<u>5</u> 0,5
6. <u>Final Cover:</u>			
A.	Final cover applied and certified according to closure plan	<input type="checkbox"/>	<u>5</u> 0,5
B.	Finished areas vegetated and stabilized per closure plan	<input type="checkbox"/>	<u>5</u> 0,5
7. <u>Grading and Drainage:</u>			
A.	Slopes of disposal area sufficient to maximize runoff and minimize erosion (3% to 33% - final grade)	<input type="checkbox"/>	<u>5</u> 0,5
B.	Surface water run-on and runoff controls provided and maintained	<input type="checkbox"/>	<u>5</u> 0,5
8. <u>Continuity of Operation:</u>			
A.	All weather access road to disposal area	<input type="checkbox"/>	<u>5</u>
B.	Provisions for prompt equipment repair or replacement	<input type="checkbox"/>	0,5
C.	Access authorized to authorized entrance	<input type="checkbox"/>	
D.	Authorized entrance closed when site is not in operation	<input type="checkbox"/>	
9. <u>Rubbish and Litter Control:</u>			
A.	Exposed rubbish and debris (except in designated recovered materials area)	<input checked="" type="checkbox"/>	<u>0</u> 0,5
B.	Litter control (fencing or other barriers, daily policing)	<input checked="" type="checkbox"/>	
10. <u>Fire Protection:</u>			
A.	Earth stockpile one day supply within 200' of working face	<input type="checkbox"/>	<u>5</u>
B.	Approved alternative method	<input type="checkbox"/>	0,5
C.	Soil stockpiles (overburden, fire control, cover) places so as not to be a "cave in" threat to open trenches	<input type="checkbox"/>	
11. <u>Waste Requiring Special Handling:</u>			
A.	Recovered materials area maintained	<input type="checkbox"/>	<u>5</u>
B.	Yard trimmings composting area maintained	<input type="checkbox"/>	0,5
C.	Proper operation of air curtain destructor	<input type="checkbox"/>	
D.	Special provisions for immediate disposal of dead animals or highly putrescible waste (eggs, entrails, offal, etc.)	<input type="checkbox"/>	
E.	Provisions for handling asbestos or other waste requiring special handling	<input type="checkbox"/>	
Performance Points			<u>90</u>

Location of current operation: _____ Estimated site life remaining: 29.77 years

Phase	Area/Trench/Cell	5A	Lift	1
-------	------------------	----	------	---

Time of inspection: 10:00 a.m. p.m. Weather Conditions: Sunny

Reason for inspection: Routine Other _____

Discussed with:

Name	Title	Address	Telephone
Mr. Steve Carpenter,	Operations Mgr,	7144 Lone Oak Road, Hogansville, Georgia 30230,	706-637-

Copy of this report submitted to:

Name	Title	Address	Telephone
Mr. Gabe Gribble,	District Mgr,	7144 Lone Oak Road, Hogansville, Georgia 30230,	706-637-8520

Photographs: Yes No Location _____

Inspector: Denise Foster

Reviewer: *Scott Hanson*

Review Date: 12/26/19

Attachments: _____

Facility Operating Record

	Compliance Status			
	Director Notified	In	Out	N/A
A. Location Restrictions				
1. Airport Safety				
a. Location Restriction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Bird Hazard	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Flood Plains				
a. 100 year flood not restricted	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Reduction in floodplain will not cause flooding	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
c. Landfill adequately protected from washout of solid waste	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Wetlands				
a. USCOE jurisdictional determination made	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Permits obtained where necessary	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Seismic Impact Zones (new and lateral expansions)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Unstable Areas				
a. Signature and seal of registered GA P.E.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Certification of structural integrity	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
B. Procedures for Excluding Prohibited Waste				
1. Written procedures for random inspections	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Inspection records	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Personnel records of training	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Copies of notification sent to director when hazardous waste is discovered	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
C. Gas Monitoring				
1. Quarterly monitoring results	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. If methane exceeds limits provide written record	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
a. Within 7 days, levels detected and steps taken to protect human health	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
b. Within 60 days, implementation of remediation plan and Director notified	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
D. Liquid Waste Restrictions				
1. Liquid waste prohibited	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Liner and leachate collection system	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Gas condensate management	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Leachate management records	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
E. Groundwater Monitoring				
1. Approved plan	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Certification of installation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Monitoring reports	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
F. Closure and Post Closure Criteria				

1. Closure Criteria

- a. Approved plan
- b. Notice of final closure
- c. Copy of deed to include:
 - 1. Notice of landfill operation
 - 2. Legal description location
 - 3. Type of waste deposited
- d. Confirmation (written) of b & c recorded on deed
- e. Signed compliance certification by GA P.E.

2. Post Closure Criteria

- a. Approved plan
- b. Results of all monitoring activities
- c. Notice to Director within 5 days of exceedance of standards
- d. Remediation plan within 30 days
- e. copy of written approval for removal of any contaminated material

G. Financial Assurance

- 1. Written cost estimates
- 2. Copy of financial instrument
- 3. Written justification for reduction in cost of reimbursements paid out
- 4. Notice to Director for any of the above necessary

H. Measuring and Reporting Requirements

- 1. Quarterly tonnage reports
- 2. Annual remaining capacity reports
- 3. Annual tonnage fees
- 4. Compliance evaluation reports

Comments or Discrepancies Noted:

See attached letter
